

## ON GOING PROJECTS UNDER RKVY (Rs. in lacs/Area in hect)

Name of the project	Name of the block/district	Year of start	Year of completion	CCA (ha)	Cost of the project (Rs.in lacs)	Target achieved upto 3/2013	Expdt. incurred upto 3/2013.	Target 2013-14	Achievement (Phy.) ending 12/2013	Ach. (Fin) Ending Dec. 2013
Kawa Ghordi	Udhampur, Ghordi Chenani(District Udhampur)	2010-11	2011-12	701	164.82	385	80.72	70	39.50	4.862
Jakhole Pranjali	Dayalachak(District Kathua)	2010-11	2011-12	970	216.31	439.5	88.15	70	27	5.430
OFD Works in Samba District	Vijaypur, Samba, Gwal, Purmandal (Distt. Samba)	2010-11	2012-13	720	1302.90	137	61.10	70	35.50	7.037
OFD Works in Ramban District	Ramban (Distt. Ramban)	2010-11	2012-13	379	97.40	242	50.42	70	27	5.483
OFD Works in Kishtwar Distt.	Inderwal, Kishtwar, (Distt. Kishtwar)	2010-11	2012-13	980	249.87	204	45.26	71	27	3.095
OFD works in Doda Distt.	Doda, Bhaderwah (Distt. Doda)	2010-11	2012-13	950	234.95	157	35.72	71	27	5.388

Copy to the -

Incharge Media/website CAD Jammu for information with the direction to upload the information in the website.

*May kindly see before issue*  
*— [Signature]*

*[Signature]*  
*D/CAD*

*[Signature]*  
Assistant Director (P&S)  
Command Area Development  
Jammu

ON GOING PROJECT UNDER RKVY.